

ID	Task Name	Duration	Start	Finish	2014												2015												2																			
					ril	11 June	01 August	21 Septe	11 Novem	01 Januar	21 Februar	11 April	01 June	21 July	11 Septe	01 Novem	21 Decem	11 Februar	01 April	21 May	11 July	01 Septe	21 Octobe	11 De																								
1	Chesterton Station	720 d	Mon 07/01/13	Fri 27/11/15	0/0	0/0	1/0	2/0	2/0	3/0	4/1	4/1	5/1	6/1	6/0	7/0	7/0	0/0	1/0	1/0	2/0	2/0	3/0	4/0	4/0	5/0	5/0	6/1	7/1	7/1	8/1	9/1	9/0	9/0	2/0	3/0	3/0	4/0	5/0	5/0	6/0	7/0	7/0	8/0	9/1	9/1	0/1	1/1
2	Key Dates	720 d	Mon 07/01/13	Fri 27/11/15																																												
3	Issue Contract Docuiments	0 d	Mon 02/09/13	Mon 02/09/13																																												
4	Prepare Target Price	30 d	Mon 02/09/13	Fri 11/10/13																																												
5	Review and Agree Target Price	10 d	Mon 14/10/13	Fri 25/10/13																																												
6	Issue Task Order	0 d	Fri 25/10/13	Fri 25/10/13																																												
7	Contract Mobilisation	20 d	Mon 28/10/13	Fri 22/11/13																																												
8	Commencement of new SSP aand DNO	1 d	Mon 07/01/13	Mon 07/01/13																																												
9	Site Start Date	0 d	Mon 23/06/14	Mon 23/06/14																																												
10	Planned Contract Completion Date	0 d	Fri 16/10/15	Fri 16/10/15																																												
11	Contractors TRA (whole of the works)	30 d	Mon 19/10/15	Fri 27/11/15																																												
12	Contract Completion Date	0 d	Fri 27/11/15	Fri 27/11/15																																												
13	Access Dates	0 d	Mon 23/06/14	Mon 23/06/14																																												
14	Access date the whole of the works	0 d	Mon 23/06/14	Mon 23/06/14																																												
15	HSEQ Works	60 d	Mon 28/10/13	Fri 31/01/14																																												
16	Health And Safety	25 d	Mon 25/11/13	Fri 10/01/14																																												
17	Review Pre-Construction Information	5 d	Mon 25/11/13	Fri 29/11/13																																												
18	Prepare Construction Phase Health & Safety Plan (CPHSP)	10 d	Mon 02/12/13	Fri 13/12/13																																												
19	Approval of CPHSP	10 d	Mon 16/12/13	Fri 10/01/14																																												
20	Environmental	60 d	Mon 28/10/13	Fri 31/01/14																																												
21	Prepare Site Waste Management Plan (SWMP)	10 d	Mon 28/10/13	Fri 08/11/13																																												
22	Approval of SWMP	10 d	Mon 11/11/13	Fri 22/11/13																																												
23	CL:AIRE Submission for reuse of site won materials	40 d	Mon 25/11/13	Fri 31/01/14																																												
24	Quality	10 d	Mon 16/12/13	Fri 10/01/14																																												
25	Prepare Quality Plan	10 d	Mon 16/12/13	Fri 10/01/14																																												
26	Programme	25 d	Mon 28/10/13	Fri 29/11/13																																												
27	Prepare Contract Programme	15 d	Mon 28/10/13	Fri 15/11/13																																												
28	Approval Of Contract Programme	10 d	Mon 18/11/13	Fri 29/11/13																																												
29	Design	210 d	Mon 25/11/13	Fri 03/10/14																																												
30	General	60 d	Mon 25/11/13	Fri 28/02/14																																												
31	Address Planning Permission Conditions.	60 d	Mon 25/11/13	Fri 28/02/14																																												
32	Ecology and Environmental.	60 d	Mon 25/11/13	Fri 28/02/14																																												
33	Rail Related Design	150 d	Mon 25/11/13	Thu 10/07/14																																												
34	Permanent Way	150 d	Mon 25/11/13	Thu 10/07/14																																												
35	Complete Form B Design and internal review	16 w	Mon 25/11/13	Fri 28/03/14																																												
36	NR Review	4 w	Mon 31/03/14	Tue 29/04/14																																												
37	Update and Issue for final review	4 w	Wed 30/04/14	Thu 29/05/14																																												
38	NR final Review	2 w	Fri 30/05/14	Thu 12/06/14																																												
39	Update and Issue AFC drawings	4 w	Fri 13/06/14	Thu 10/07/14																																												
40	OLE	150 d	Mon 25/11/13	Thu 10/07/14																																												
41	Complete Form B Design and internal review	16 w	Mon 25/11/13	Fri 28/03/14																																												
42	NR Review	4 w	Mon 31/03/14	Tue 29/04/14																																												
43	Update and Issue for final review	4 w	Wed 30/04/14	Thu 29/05/14																																												
44	NR final Review	2 w	Fri 30/05/14	Thu 12/06/14																																												
45	Update and Issue AFC drawings	4 w	Fri 13/06/14	Thu 10/07/14																																												
46	Signalling and Telecoms	150 d	Mon 25/11/13	Thu 10/07/14																																												
47	Complete Form B Design and internal review	16 w	Mon 25/11/13	Fri 28/03/14																																												
48	NR Review	4 w	Mon 31/03/14	Tue 29/04/14																																												
49	Update and Issue for final review	4 w	Wed 30/04/14	Thu 29/05/14																																												
50	NR final Review	2 w	Fri 30/05/14	Thu 12/06/14																																												
51	Update and Issue AFC drawings	4 w	Fri 13/06/14	Thu 10/07/14																																												
52	Civil Works	160 d	Mon 25/11/13	Thu 24/07/14																																												
53	Signal Supply Point (SSP)	130 d	Mon 25/11/13	Thu 12/06/14																																												
54	Design SSP	100 d	Mon 25/11/13	Tue 29/04/14																																												
55	Issue for Review and Acceptance	20 d	Wed 30/04/14	Thu 29/05/14																																												
56	Issue designs for construction	10 d	Fri 30/05/14	Thu 12/06/14																																												
57	District Network Operator building and supplies (DNO)	130 d	Mon 25/11/13	Thu 12/06/14																																												
58	Design	100 d	Mon 25/11/13	Tue 29/04/14																																												
59	Issue for Review and Acceptance	20 d	Wed 30/04/14	Thu 29/05/14																																												
60	Issue designs for construction	10 d	Fri 30/05/14	Thu 12/06/14																																												
61	Platforms	155 d	Mon 25/11/13	Thu 17/07/14																																												
62	Design Platforms	100 d	Mon 25/11/13	Tue 29/04/14																																												
63	Issue for Review	20 d	Wed 30/04/14	Thu 29/05/14																																												
64	Update and Issue for final review	4 w	Fri 30/05/14	Thu 26/06/14																																												
65	NR final Review	2 w	Fri 27/06/14	Thu 10/07/14																																												
66	Issue designs for construction	5 d	Fri 11/07/14	Thu 17/07/14																																												
67	Station	155 d	Mon 25/11/13	Thu 17/07/14																																												
68	Station building including all services	100 d	Mon 25/11/13	Tue 29/04/14																																												
69	Issue for Review	20 d	Wed 30/04/14	Thu 29/05/14																																												
70	Update and Issue for final review	4 w	Fri 30/05/14	Thu 26/06/14																																												
71	NR final Review	2 w	Fri 27/06/14	Thu 10/07/14																																												
72	Issue designs for construction	5 d	Fri 11/07/14	Thu 17/07/14																																												
73	Lift shafts and footbridge	160 d	Mon 25/11/13	Thu 24/07/14																																												
74	Design Lift shafts and footbridge	100 d	Mon 25/11/13	Tue 29/04/14																																												
75	Design piling for Lift shafts and footbridge	10 d	Fri 11/07/14	Thu 24/07/14																																												
76	Issue for Review	20 d	Wed 30/04/14	Thu 29/05/14																																												
77	Update and Issue for final review	4 w	Fri 30/05/14	Thu 26/06/14																																												
78	NR final Review	2 w	Fri 27/06/14	Thu 10/07/14																																												
79	Issue designs for construction	10 d	Fri 11/07/14	Thu 24/07/14																																												
80	External works	130 d	Mon 25/11/13	Thu 12/06/14																																												

Project: Chesterton Station  
Date: Tue 25/09/12

Task

Split

Progress

Milestone

Summary

Project Summary

External Tasks

External MileTask

Split

Progress

Page 1



[illegible]



ID	Task Name	Duration	Start	Finish	2014												2015												2																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
					ril	11 June	01 August	21 Septe	11 Novem	01 Januar	21 Februar	11 April	01 June	21 July	11 Septe	01 Novem	21 Decem	11 Februar	01 April	21 May	11 July	01 Septe	21 Octobe	11 De																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
					0/0	0/0	1/0	2/0	2/0	3/0	4/1	4/1	5/1	6/1	6/0	7/0	7/0	0/0	1/0	1/0	2/0	2/0	3/0	4/0	4/0	5/0	5/0	6/1	7/1	7/1	8/1	9/1	9/0	9/0	2/0	3/0	3/0	4/0	5/0	5/0	6/0	7/0	7/0	7/0	8/0	9/1	9/1	0/1	1/1																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									
241	Approval of piling and excavated foundation works work package plan	21 d	Mon 20/10/14	Mon 17/11/14																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						</

ID	Task Name	Duration	Start	Finish
323	Possession Works Mid Week 00:50 to 04:40 (Up) and 00:25 – 05:00 (Dn)	49.88 d	Wed 17/12/14	Thu 02/04/15
324	Install crossbeams	10 d	Wed 17/12/14	Fri 16/01/15
325	Install PCC units	15 d	Fri 16/01/15	Fri 13/02/15
326	Lay tactile paviers	10 d	Fri 13/03/15	Thu 02/04/15
327	Lay PCC copers	10 d	Mon 23/02/15	Fri 13/03/15
328	Lift shaft and footbridge support	80 d	Tue 06/01/15	Wed 29/04/15
329	Install Piling	10 d	Tue 06/01/15	Mon 19/01/15
330	Construct pilecaps	10 d	Tue 20/01/15	Mon 02/02/15
331	Form RC lift shaft	20 d	Tue 03/02/15	Mon 02/03/15
332	Install steelwork staircases and lift framework	40 d	Tue 03/03/15	Wed 29/04/15
333	Possession Works Mid Week 00:50 to 04:40 (Up) and 00:25 – 05:00 (Dn)	7.63 d	Mon 02/03/15	Tue 17/03/15
334	Lift in steelwork staircases and lift framework	5 d	Mon 02/03/15	Tue 17/03/15
335	Station building	80 d	Mon 17/11/14	Tue 24/03/15
336	Construct base slab including all incoming setvice ducts and drains	20 d	Mon 17/11/14	Fri 12/12/14
337	Install modular building connect and commission	60 d	Mon 15/12/14	Tue 24/03/15
338	Station lift shaft and footbridge support	90 d	Tue 20/01/15	Fri 29/05/15
339	Install Piling	10 d	Tue 20/01/15	Mon 02/02/15
340	Construct base slab	20 d	Tue 03/02/15	Mon 02/03/15
341	Form RC lift shaft	20 d	Tue 03/03/15	Wed 01/04/15
342	Install steelwork staircases and lift framework	40 d	Thu 02/04/15	Fri 29/05/15
343	Install and commision lifts	40 d	Mon 01/06/15	Fri 24/07/15
344	Install 3No. Lifts, test and commission	40 d	Mon 01/06/15	Fri 24/07/15
345	Footbridge	21 d	Fri 29/05/15	Mon 29/06/15
346	Complete fit out	20 d	Tue 02/06/15	Mon 29/06/15
347	Possession Working Mid Week 00:50 to 04:40 (Up) and 00:25 – 05:00 (Dn)	1 d	Fri 29/05/15	Tue 02/06/15
348	Install Footbridge	1 d	Fri 29/05/15	Tue 02/06/15
349	Station systems	28 d	Tue 11/08/15	Fri 18/09/15
350	Install PA system	5 d	Tue 11/08/15	Mon 17/08/15
351	Install CCTV	5 d	Tue 18/08/15	Mon 24/08/15
352	Install Customer interface equipment	5 d	Tue 25/08/15	Tue 01/09/15
353	Complete lighting installation	5 d	Wed 02/09/15	Tue 08/09/15
354	Install ticketing system	3 d	Wed 09/09/15	Fri 11/09/15
355	Systems testing and commisioning	5 d	Mon 14/09/15	Fri 18/09/15
356	Station forecourt	110 d	Thu 26/03/15	Fri 28/08/15
357	Topsoil strip	5 d	Thu 26/03/15	Wed 01/04/15
358	Bulk excavation	10 d	Thu 02/04/15	Wed 15/04/15
359	Install main drainage runs	15 d	Thu 16/04/15	Thu 07/05/15
360	Install Ducting	5 d	Fri 08/05/15	Thu 14/05/15
361	Construct road area up to type 1	10 d	Fri 15/05/15	Fri 29/05/15
362	Install gullies	8 d	Fri 22/05/15	Wed 03/06/15
363	Kerbs and channels	10 d	Mon 01/06/15	Fri 12/06/15
364	Install street lighting ducting cabling and columns etc	20 d	Thu 02/04/15	Wed 29/04/15
365	Type 1 to footways and hardstandings	5 d	Mon 29/06/15	Fri 03/07/15
366	Install bollards and street furniture bases	10 d	Mon 15/06/15	Fri 26/06/15
367	Surface station forecourt	5 d	Mon 06/07/15	Fri 10/07/15
368	Install bollards and street furniture bases	5 d	Mon 13/07/15	Fri 17/07/15
369	Lining to station forecourt	5 d	Mon 13/07/15	Fri 17/07/15
370	Landscaping	30 d	Mon 20/07/15	Fri 28/08/15
371	Permanent way works	80 d	Sat 04/10/14	Fri 06/02/15
372	Possession Working	76 d	Sat 04/10/14	Mon 02/02/15
373	Install new points (switch) 1109 A (54 hour possession)	2 d	Sat 04/10/14	Sun 05/10/14
374	Adjust trackwork through station on WAML Up and Down -	1 d	Sun 01/02/15	Sun 01/02/15
375	Tamp Track	1 d	Mon 02/02/15	Mon 02/02/15
376	Non Possession Working	80 d	Mon 06/10/14	Fri 06/02/15
381	OLE	181 d	Fri 14/11/14	Sun 16/08/15
382	Civil Works WAML	53 d	Fri 14/11/14	Thu 12/02/15
383	Non Possession	5 d	Mon 17/11/14	Fri 21/11/14
384	Install bases for portals adjacent to Platform 3 (6 No.)	5 d	Mon 17/11/14	Fri 21/11/14
385	Possession - Mid Week 00:50 to 04:40 (Up) and 00:25 – 05:00 (Dn)	41.88 d	Fri 14/11/14	Thu 12/02/15
386	Install bases for portals adjacent to UP line (6 No.)	6 d	Fri 14/11/14	Wed 26/11/14
387	Install bases for cantilever OLE adjacent to Platform 3 (4 No.)	1 d	Fri 21/11/14	Tue 25/11/14
388	Install 6 No. Dn Side Portal Legs,	2 d	Thu 18/12/14	Sat 27/12/14
389	Install 6 No. Up Side Portal Legs,	2 d	Sat 27/12/14	Wed 07/01/15
390	Dismantle 6 No. Cantilevers and masts – Dn side	3 d	Mon 02/02/15	Fri 06/02/15
391	Dismantle 6 No. Cantilevers and masts – Up side	3 d	Fri 06/02/15	Thu

